NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

O.NEWZ/BBMP/PDDZ/2018-19

Date:-30-04-2018

o,
he Executive Engineer,
roject Division, Dasarahaali Zone
lesaraghatta Main Road
angalore-560073

" INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Compound Wall at North East portion of Sy No.33 of Mallasandra.

Item No	Description of work	Unit	Qty
1	KSRRB 300-2. Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods	Cum	565.78
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead upto 50m.and lift of 1.5m,complete as per	Cum	129.06
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete	Cum	77.44
4	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour,	Cum	310.29
5	KSRB 4-1.5 : Providing and laying in position plain cement concrete of mixM20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates	Cum	12.56
6	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per	Sqm	776.57
7	KSRB 4.9.2 : Providing T.m.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary	Tn	7.38
8	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mix concrete(RmC) for RCC works laid in 15 cms thick layers	Cum	117.73
9	KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour	Cum	228.10
10	KSRB 5-15 : Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 (Jamb,	Sqm	397.58

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone
Bangalore Mahanagara Palike

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

em No	Description of work	Unit	Qty
14	KSRB 15.8.3 Providing and fixing plaster mesh 200mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls	mtr	264.00
15	KSRB 15.3.2Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as	Sqm	477.80

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bangaluru Mahanagara Palike

Scanned by CamScanner